

TEST REPORT OF POSTAL TRANSFORMER			K. K. ENGINEERING CORPORATION KKEC PRIVATE LIMITED VADODARA	
Client	Om Buthe		Tested DATE	26/3/2025
Plant	KV INDOOR PANEL		Feeder Name	Bipin Gandhi
Location	India			

• PT Specification & Name Plate Details

:(Core 1-Metering & Core 2-Protection)

Make	Phase	PT Ratio	Sr. No	VA		Accuracy Class	
				Core 1	Core 2	Core 1	Core 2
2	R	10 Ω	2	50	50	60	65
2	Y	20	2	30	30	35	35
3	B	30	3	20	21	69	80

• PT Ratio & Circuit Test

Core 1- Metering

Phase	Primary Voltage (volts)	Secondary Voltage (Ph-N)	Secondary Winding Resistance (Ω)	Ratio	Voltage Measured at Meter
R	10 Ω	50	60 Ω	60	30 -
Y	15 Ω	60	55 Ω	90	21 -
B	16 Ω	90	99 Ω	50	26 -

• Core 2- Protection

Phase	Primary Voltage (volts)	Secondary Voltage (Ph-N)	Secondary Winding Resistance (Ω)	Ratio	Voltage Measured at Relay
R	10V	60	66 Ω	30	30 -
Y	25V	90	77 Ω	90	21 -
B	60V	60	90 Ω	10	26 -

• Insulation Resistance Test

Voltage Applied Across	Voltage Applied	Measured IR Value
Primary to Earth	5 KV	OK/NOT
Primary to Core 1	500 V	OK/NOT
Primary to Core 2	500 V	OK/NOT
Core 1 to Core 2	500 V	OK/NOT
Core 1 to Earth	500 V	OK/NOT
Core 2 to Earth	500 V	OK/NOT

• General Check-up

: seems Accurate

• Continuity Checked & Found Proper

: ok

• Remark

: good to go