

TEST CERTIFICATE OF NUMERICAL RELAY RMU			
Client	Jay Soliya	Tested On	26/03/26
Plant	RMU	Tested By	Rahul Jain
Feeder	Sohil		

1.0 Name Plate Details of Relay :

Make	Relay Model No.	Relay Serial No.	IN (Amp)	Aux. Supply
10	10503	6003	10	50

2.0 Relay Range & Settings :

Protection		Setting
DEFINITE TIME O/C		
Def. Time Over current protection	I> (NORMAL INVERSE)	20
High set over current	I>>	20
Time delay	T1>, T1>>	30
DEFINITE TIME EF		
Def. Time Earth Fault Protection	IE> (NORMAL INVERSE)	40
High set over current	IE>>	60
Time delay	TIE>, TIE>>	70

4.0 Testing of over current unit :

Ph	High set unit				Definite time unit			
	I set	I p/u	T set	T meas	I set	I p/u	T set	T meas
R	10	30	60	3	7	11	30	90
Y	20	40	65	4	8	16	36	100
B	30	30	72	6	10	19	35	80

4.1 Testing of Earth Fault unit :

Ph	High set unit				Definite time unit			
	I set	I p/u	T set	T meas	I set	I p/u	T set	T meas
EF	20	30	50	40	70	80	100	90

4. General check-up :

Sr. No.	Description	Remarks
5.1	Service setting restored	Yes
5.2	Marshalling of command relay and signaling relay checked	perfect
5.3	LED programming checked	perfect
5.4	CB trip test conducted	Good

5.0 Remarks :

1.0 RMU Make :

1.1 RMU Sr. No.

1.2 Rated Voltage

1.3 Rated Current :

- 1.4 Breaking Capacity :
- 1.5 Type of Breaker :
- 2.0 General Check-up
- 2.1 Check for Physical damage if any :
- 2.2 Check enclosure for cleanliness and vermin proofing :
- 2.3 Check earth bus continuity :
- 2.4 Check withdraw ability of RMU :
- 2.5 Check tightness of all bolts and wiring :
- 3.0 Control Circuit and Operational Tests
- 3.1 Check mechanical charging-closing-tripping of RMU :
- 3.2 Check mechanical interlocks of RMU :
- 3.3 Check electrical charging-closing-tripping of RMU :
- 3.4 Trip circuit healthiness and tripping through protective relays :
- 3.5 Remote tripping-interlocks circuits checked :
- 3.6 Check of signal lamps / annunciation circuits. :
- 3.7 Check operation of spare contacts for customer use :
- 3.8 Check panel space heater circuit :
- 4.0 Current Transformer Test
- 4.1 Protection Core

Ph	Sr. No.	Ratio	VA	Acc. Class	Polarity	Primary Injected Current	Secondary Current	CT Resis.
R	1	60	10	90	20	60	90	90
Y	2	90	50	16	30	90	80	35
B	3	30	15	15	90	35	85	50

5.0 Contact Resistance Test

With All Outgoing Feeders

PHASE	Resistance In Micro Ohms		
	RMU 1 & 2	RMU 2 & 3	RMU 3&4
R-R	10 $\mu\Omega$	50 $\mu\Omega$	90 $\mu\Omega$
Y-Y	20 $\mu\Omega$	60 $\mu\Omega$	80 $\mu\Omega$
B-B	30 $\mu\Omega$	70 $\mu\Omega$	75 $\mu\Omega$

6.0 Coil Resistance Test

PHASE	Resistance In Ohms
Closing Coil	90
Tripping Coil 1 & 2	50
Spring Charging Motor	100

7.0 Remarks: